

**St. Charles Parish Capital Projects - IN HOUSE PROJECTS**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Ditch Cleaning and Debris Removal along UP Railroad	MB		Remove debris and vegetation from ditches on both sides of the UP Railroad in Hahnville.	1	Hahnville	In-House		7/27/2020	3Q21	N/A	Construction	Working with UP to improve ditch flow along the railroad. Tree and debris removal being done with Parish forces. Project is approximately 60% Complete.
Cypress Lakes Improvements	MB		Improve the drainage conveyance through the Ponds at Cypress Lake Country Club.	3	Ormond	In-House		4Q20	3Q21	\$250,000	Construction	This project is being completed using in-house forces.
Hill Heights and Ormond Oaks Drainage Improvements (P190802)	MB		Widen the existing Hill Heights and Ormond Oaks Drainage Canals North of the CN Railroad.	3	Ormond	In-House		7/1/2020	4Q20	\$500,000	Construction	Using in-house resources to clean and improve ditches.
Ormond Blvd Cross Ditch No.1 Improvement	AF	TBD	Improve drainage in cross ditches from Ormond Boulevard & Ormond Oaks ditch	3	Ormond	TBD		TBD	TBD	TBD	Conceptual	Scope of project is being evaluated.
Dixie Drive Drainage Improvements (P190903)	MB		Install swale along the rear of properties in the 100 block of Dixie Drive.	4	Des Allemands	In-House		TBD	TBD	TBD	Design	Need certain property owners to remove obstructions
Sugar House Road Ditch Drainage Improvements	MB		Upgrade crossings along Sugar House Road	7	Luling	In-House		3Q/22	TBD	TBD	Conceptual	Bayer drainage analysis was provided to the Parish with recommended culvert sizes. Parish will install.
Canal St. at Paul Maillard Improvements					Luling	In-House						

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - IN HOUSE PROJECTS**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Michael Drive Roadway & Drainage Improvement	AF	N/A	Replacement of existing culvert underneath Michael Drive.	2	Willowdale	In-House	N/A	1Q22	2Q22	TBD	Construction	Completed
Cathy/ Cottage Drainage Ditch Improvement	AF	N/A	Evaluate the existing 24" CMP drainage network at a 25- year storm and implement upgrades to the existing drainage network.	2	Willowdale	In-House	N/A	3Q22	4Q22	\$129,140	Material Production & Delivery	All box culverts completed production, awaiting delivery. Last delivery of box culverts to begin 7/5, and construction intended to begin week of 7/11.

Wetland Watchers												
------------------	--	--	--	--	--	--	--	--	--	--	--	--

 Advertising or Under Construction

 Recently Completed