

St. Charles Parish Capital Projects - Drainage

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks <i>* See Grants Tab for more details</i>
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
King and Hahn Street Drainage Improvements (P220202)	LZ	Crescent City Engineering & Mapping	Design Improvements to the existing Drainage System along Hahn & King Streets.	1	Hahnville	3/13/2022	1Q24	4Q24	2Q25	\$2,500,000	Design	No update as of 9/30/2024. Legal obtaining abstracts and appraisals for RES property. Working on Right Of Way Acquisition & Servitude. Parish attorneys have documentation for expropriation of the Melancon property. *GOMESA Funded
Bamboo Street Drainage Improvement (P221101)	AF	Evans-Graves	Improve drainage across UP tracks and provide improved outfall to the South.	1	Hahnville	5/17/2023	TBD	TBD	TBD	TBD	Survey	No update as of 9/30/2024. Project on hold pending resolution of property acquisition issues. Survey received 6/20/2023. Priority 1 from the Hahnville 2 Watershed in the 2020 Westbank Master Drainage Plan.
Murray Hill and Destrehan Drive Drainage Improvements (P201001)	AF	H. Davis Cole	Install subsurface drainage from Eve Street to the CN Railroad along both Murray Hill and Destrehan Drive.	1&3	Destrehan	3/24/2021	1Q24	1Q25	4Q25	\$2,900,000	Final Design	No update as of 9/30/2024. Engineer submitted 95% Final Plans to St. Charles Parish on 8/30/2022. *DRA Community Infrastructure Fund
Ormond CN Railways Culverts (Sites 3&4) (P200801)	LZ	BBEC	Design and install jack-and-bore culverts under the CN Railroad in Ormond.	1&3	Ormond	10/1/2020	TBD	TBD	TBD	\$3,222,000	On Hold	No update as of 9/30/2024. Design of sites 3&4 on hold pending identification of funding. Geotechnical field work is complete and analysis is done.
Ormond CN Railways Culverts (Sites 5&6) (P200801)	LZ	BBEC	Design and install jack-and-bore culverts under the CN Railroad in Ormond.	1&3	Ormond	10/1/2020	TBD	TBD	TBD	\$5,348,000	On Hold	No update as of 9/30/2024. Design of sites 5&6 on hold pending identification of funding. Geotechnical field work is complete and analysis is done.
U.P. Railroad Drainage Ditch and Outfall Improvements (P220205)	AF	Hartman	Increase capacity of the drainage along the north side of the UP track in Ama.	2	Ama	6/27/2022	2Q24	TBD	TBD	\$1,882,000	Final Design	On hold due to utility relocation decision needing to be made. Engineer submitted 90% plans to project manager. Priority 1 from the Ama Watershed in the 2020 West Bank Master Drainage Plan. *GOMESA Bond Fund

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Drainage

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Lemoine Lane, Hirsch Street and St. Mark Street Drainage Improvements (P220201)	AF	Hartman	Increase capacity of the drainage ditches along Lemoine Lane, Hirsch Street and St. Mark Street.	2	Ama	6/27/2022	2Q24	TBD	TBD	\$750,000	Final Design	No update as of 9/30/2024. Public Works is waiting for meeting with Administration and Residents. Project Manager mailed out the notice to residents concerning required servitude on 4/11/2024. Final submittal for Design received on 1/11/2024. Elos is working on permitting. Priority 1 from the Ama Watershed in the 2020 West Bank Master Drainage Plan. *GOMESA Bond Fund
Davis Plantation Subdivision Drainage Analysis (P210703)	AF	Fenstermaker	Evaluate existing drainage patterns in Davis Subdivision and propose revisions.	2	Luling	TBD	TBD	TBD	TBD	TBD	On Hold	Project on hold until further notice.
Grand Ridge, Hole #2 Drainage	TBD	TBD	Add a 48" pipe from the #2 green to Willowdale Blvd to improve drainage.	2	Willowdale	TBD	TBD	TBD	TBD	TBD	On Hold	Project on hold until further notice. A meeting needs to be scheduled with Grand Ridge Golf Course to discuss project. Project will divert rain water from golf course and drainage at the dead end of Albania Drive to the East drainage system of the subdivision.
Bar Screen and Sump Improvements at Destrehan PS No. 2 (P181101)	AF	Picciola & Associates	Construct new bar screens. Expand the sump to allow more flow to pumps and increase the opening into the sump.	3	Ormond	11/1/2018	3/23/2023	8/1/2023	4Q24	\$9,257,197	Construction	All Bar Screens have been installed. New enlarged sump is complete. Pulling sheet piles to open new bays. New Bar Screens installed for 72" pumps and bays into sump. Windows have been cut in concrete backwall to allow flow from sump to the 72" pump. A Change Order for \$66,560 to allow Sea Level to pull one of the existing 48" pump for maintenance was approved by the Council on April 1, 2024. NTP issued 12/18/2023. Sea-level Construction was low bidder with total bid of \$9,190,697.00

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Drainage

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Ormond CN Railways Culverts (Sites 1&2) (P200801)	LZ	BBEC	Design and install jack-and-bore culverts under the CN Railroad in Ormond.	3	Ormond	10/1/2020	7/22/2022	1Q24	3Q24	\$6,314,616	Design/ Permitting	<p>Waiting on temporary and permanent construction servitudes.</p> <p>Grants has submitted Final Plans and Specifications to LWI for review. Project Manager is waiting on Railroad Permits. Project Manager and Legal are working on temporary and permanent servitudes. P.O. issued to Mastec for utility exploration along the railroad Right-of-Way . CRSR will perform surveying to locate utilities. Servitude Plats have been developed. Property owners have been contacted. Parish received License and Intent forms for Site 1 from CN Railroad on 3/6/2023. Site 2 permit was submitted it CN Railroad on 4/6/2023. Site 2 permit incorporated changes requested for Site 1.</p> <p>Grant Funding: Application to Louisiana Watershed Initiative \$6,314,616.00</p>
Hill Heights Drainage Improvements -Destrehan Phase 2 (P190802)	AF	BBEC	Replace remaining steel bulkhead and install new sheet pile along the Hill Heights East Ditch, South of Emergency Repair.	3	Ormond	3/23/2022	2Q24	3Q24	1Q25	\$3,150,000	Preliminary Design	<p>No update as of 9/30/2024.</p> <p>Project Manager received an updated cost estimate on 6/17/2024. Possible bid next year. Phase 2 will be bid when funding is identified.</p>
Hill Heights Drainage Improvements -Destrehan Phase 3 (P190802)	AF	BBEC	Replace remaining steel bulkhead and install new sheet pile along the Hill Heights East Ditch, North of Emergency Repair.	3	Ormond	3/24/2022	TBD	TBD	TBD	\$1,500,000	Design	<p>No update as of 9/30/2024.</p> <p>Phase 3 will be bid following the completion of Phase 2 and when funding is identified.</p>
Ormond Oaks Channel (P210203)	AF	Aims Group	Construct a Concrete lined Channel in the Ormond Oaks Ditch (South of the CN Railroad).	3	Ormond	12/13/2022	TBD	TBD	TBD	TBD	On Hold	<p>No update as of 9/30/2024.</p> <p>Contract postponed indefinitely. Final Feasibility and Constructability Study report was submitted on 8/29/2023.</p>

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Drainage

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Ormond Center Drainage Improvements (P190505)	AF/ZP	Stuart Consulting	Reconstruct Ormond Center drainage and upgrade Cypress Lake south weir.	3	Ormond	4/7/2022	4Q24	2Q24	4Q24	\$2,380,000	60% Preliminary Design	95% Plans and Specifications will be completed by 10/2/2024. 60% plans were submitted on 7/30/2024 to LWI for review. The donation of drainage servitude paperwork was filed on 5/17/2024. NTP for Design was issued 12/20/2023. Survey from BFM received on 7/28/2023.
Canal A Improvements (P200704)	LZ	All-South	Widen Canal A by installing a sheet pile wall on both sides of the Canal and providing a box culvert under the entrance to the Ormond Oaks Nursing Home to improve flow.	3	Ormond	8/18/2020	TBD	TBD	TBD	\$5,535,000	Design (On Hold)	Project on hold until further notice. 95% Plans and Specifications were submitted on 8/19/21. Project is awaiting funding.
Drainage Structure for Carriage, Houmas and A Canals (P200707)	LZ	GEC	Design and construct a concrete flume to channelize the water at the intersection of Carriage Canal and Dunleith Canal.	3	Ormond	8/8/2020	TBD	TBD	TBD	\$4,101,000	Design (On Hold)	Project on hold until further notice. 95% Plans and Specifications were submitted on 8/16/2021. Project is awaiting funding.
Carriage Canal Widening (P200705)	LZ	Mott MacDonald	Widen Carriage Canal by installing a sheet pile wall on both sides of the Canal.	3	Ormond	9/25/2020	TBD	TBD	TBD	\$7,824,000	Design (On Hold)	Project on hold until further notice. 95% Plans and Specifications were submitted on 7/29/21. Project is awaiting funding.
Carriage/Dunleith Canals Drainage Structure (P200706)	LZ	N-Y Associates	Design and construct a concrete flume to channelize the water at the intersection of Carriage Canal and Dunleith Canal.	3	Ormond	8/18/2020	TBD	TBD	TBD	\$6,466,000	Design (On Hold)	Project will be redesigned to eliminate concrete flume and to use steel sheet piles to channelize waterflow. 95% Plans and specifications were submitted on 7/21/2021. Utility relocation plans have been submitted. Project is awaiting funding.
110 Ducayete Improvements	LZ	BBEC	Drainage Improvements across property from Ducayete to the CN Railroad.	3	Ormond	TBD	TBD	TBD	TBD	TBD	On Hold	On hold pending completion of construction of Ormond CN Railway Culverts (Site 1&2). Project will interface with the Ormond CN Railway Culvert (Site 1 &2) Project. Project requires funding to proceed. After property was acquired, yard was degraded to allow overland flow of water to railroad ditch.

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Drainage

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks <i>* See Grants Tab for more details</i>
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Des Allemands Bulkhead Phase 1- Permanent Repair (P210601)	AF	All South Engineering	Replace existing wooden bulk head with steel sheet pile from old US 90 to existing Sunset levee to Schaubhut Lane.	4	Des Allemands	8/24/2021	5/24/2023	3/18/2024	4Q24	\$6,226,986	Construction	<p>No update as of 9/30/2024.</p> <p>Contractor is working on installing Cap on Sheet Pile from Emergency Repair project. Sheet piles have been installed on Down the Bayou Road to Old US 90. Change Order #1 was approved at the 7/22/2024 Council Meeting. APC was the low bidder with a bid of \$6,226,986.00. Project funding includes \$3.1 Million through GOMESA received from Levees.</p> <p><i>*Grant Funding: State of Louisiana Capital Outlay Award</i></p>
Des Allemands Bulk Head -Phase 2 (P210601)	AF	All South Engineering	Install steel sheet pile bulk head from old US 90 North to existing Randolph Levee.	4	Des Allemands	8/24/2021	TBD	TBD	TBD	\$16,000,000	Preliminary Design	<p>No update as of 9/30/2024.</p> <p>Project will follow Phase 1 bulkhead project. Construction will require funding to be identified.</p>
Oakland and Fairfield Pump Stations (P180301)	AF	Principal	Upgrade the capacity of the existing pump station at Fairfield from 25 CFS to 100 CFS and the existing pump station at Oakland from 67 CFS to 150 CFS	5	St. Rose	4/12/2018	TBD	TBD	TBD	\$12,850,000	On Hold	<p>No update as of 9/30/2024.</p> <p>PW to schedule meeting with Principal to iron out scope of work. St Charles Parish has been notified that the Louisiana Watershed Initiative (LWI) is recommending that \$5,770,00 be approved as funding for this project.</p> <p><i>*Grant Funding: State Capital Outlay \$787,875 LWI - Round 2 - \$5,770,00.00</i></p>
Turtle Pond Pump Station Replacement (P190801)	AF	TBD	Upgrade the capacity of the existing pump station to increase from 86 CFS to 240 CFS	5	St. Rose	8/29/2019	TBD	TBD	TBD	\$9,230,000	On Hold	<p>Administration is picking an Engineer for this project.</p> <p>Carla sent updated RFQ on 5/28/2024 for PW review. St Charles Parish has been notified that the Louisiana Watershed Initiative (LWI) is recommending that \$9,230,000 be approved as funding for this project.</p> <p><i>*LWI - Round 2 - \$9,230,000</i></p>

Red- New Comments
Black- Old Comments
Blue- Grant Type

Advertising or Under Construction

Recently Completed

St. Charles Parish Capital Projects - Drainage

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Engineers Canal Bank Stabilization Phase I: Station 10+50 to Station 15+70 (P190301A)	LZ	Shread-Kuyrkendall	Install approximately 520 feet of sheet pile along the southeast-side of Engineers Canal.	6	Norco	3/25/2019	9/19/2023	3/4/2024	3Q24	\$1,405,350	Construction	Final Change Order approved at the 9/23/2024 Council Meeting. Substantial Completion submitted 7/29/2024. The Parish is using extra state funds from 5th street drainage project to construct this project. Notice To Proceed was issued on 3/4/2024. Cycle Construction was the apparent low bidder with a bid of \$1,405,350.00.
River Point-River Village Drainage Improvements (P210805)	AF	Principal	Evaluate the existing 24" CMP drainage network at a 25- year storm and implement upgrades to the existing drainage network.	6	Destrehan	11/8/2021	2Q24	TBD	TBD	\$404,900.00	Final Design	No update as of 9/30/2024. Project Manager is waiting on estimates from Entergy for costs associated with rerouting underground power lines to houses. Engineers sent updated survey showing underground powerlines on 7/10/2023. It was determined that all feeders (for power) for River Village run underground to homes. Bidding also depends on status of Right Of Entry documents.
Evangeline Road & CN Railroad Box Culvert (P210701)	AF	Volkert	Design and install box culverts under Evangeline Road at CN Railroad in Montz.	6	Montz	8/14/2021	2Q24	3Q24	4Q24	\$350,000	Final Design	No update as of 9/30/2024. Volkert is working on the Final Design of this project. Ardaman submitted the Geotechnical Report on 3/22/24. Ardaman's amendment for additional Geotechnical services was approved at the 11/21/2023 Council Meeting.
Clayton Pond Outfall Improvements (P220204)	AF	GAEA	Improve flow into canal out of Clayton's Pond to increase detention of storm water and promotes relief to Engineers Canal Pump Station.	6	Norco	8/2/2022	TBD	TBD	TBD	\$480,000	Preliminary Design	No update as of 9/30/2024. Engineer working on Preliminary Design. Priority 3 & 4 from Phase 1 of the Norco watershed in the 2020 Eastbank Master Drainage Plan. *GOMESA Bond Fund

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Drainage

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Engineers Canal Pump Station Improvements (P220206)	AF	Volkert	Upgrade pump station to increase capacity from 185 cfs to 250 cfs.	6	Norco	6/27/2022	3Q24	4Q24	4Q25	9,000,000	60% Design	<p>Contractor and Parish have agreed on price to demolish house and clear property. Task Order is being sent to contractor to start demolition.</p> <p>Volkert is proceeding with 60% design for Pump Station layout option #2. Cajun submitted 30% cost estimates on 5/9/2024. BLD submitted 30% cost estimates on 5/20/2024. CMAR Construction Contract for Cajun Construction was approved at the 2/5/2024 Council Meeting. Priority 1 from Phase 1 of the Norco watershed in the 2020 Eastbank Master Drainage Plan.</p> <p>*GOMESA Bond Fund; CMAR Process for Design and Construction</p>
New Sarpy Pump Station Improvements (P220203)	AF	Linfield, Hunter, & Junius	Upgrade pump station to increase capacity from 150 cfs to 250 cfs.	6	New Sarpy	7/14/2022	4Q24	1Q25	3Q25	3,740,000	On Hold	<p>No update as of 9/30/2024.</p> <p>Amendment for Engineering contract will be introduced at the 7/8/2024 Council Meeting. On 5/28/2024 PW received proposal for design to amend Linfield, Hunter and Junius contract. The Division of Administration Office of Community Development allocated SCP a Community Development Block Grant Disaster Recover Program Grant of 11 Million in total. Conceptual Report received 11/15/2022. Priority 2 from Phase 1 of the New Sarpy Watershed in the 2020 East Bank Master Drainage Plan.</p> <p>* Potential Grant through Louisiana Block Grant Disaster Recovery Program 11 Million</p>
Schexnaydre Pump Station Improvements (P220207)	AF	PEC	Upgrade pump station to increase capacity from 260 cfs to 300 cfs.	6	New Sarpy	5/24/2022	TBD	TBD	TBD	\$1,500,000	On Hold	<p>No update as of 9/30/2024.</p> <p>Funding needs to be identified for this project. Survey received on 8/23/2022. Priority 1 from Phase 1 of the New Sarpy watershed in the 2020 Eastbank Master Drainage Plan.</p>

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Drainage

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
US 61 Canal Improvements (Evangeline Road to Prescott Canal) (P230602)	AF	Principal	The canal on the southside of US 61 between Evangeline Road and Prescott Canal will be improved and a Parallel canal developed.	6	Montz	TBD	TBD	TBD	TBD	TBD	Design	The project will be bid as part of Montz Pump Station #2 project. Project is currently being permitted. Based on the Montz Watershed in the Master Drainage Plan, a new Canal System will be developed to separate the existing St. John Parish drainage and the St. Charles Parish Drainage. St. John Parish drainage will continue to flow along southside of US61 to the Prescott Canal and then out to Lake Pontchartrain. Drainage from St Charles Parish will flow to either the new Montz Pump Station #1 or the new Montz Pump Station #2.
Engineers Canal Bank Stabilization Phase II: Station 15+70 to 28+50 (P190301B)	LZ	Shread-Kuyrkendall	Install approximately 1,280 feet of sheet pile along the southeast-side of Engineers Canal.	6	Norco	3/25/2019	TBD	TBD	TBD	\$4,887,400	Design (On Hold)	No update as of 9/26/2024. Project on hold until further notice. Plans and Specifications are 95% complete and awaiting funding. Final Design. On hold.
Engineers Canal Bank Stabilization Phase III: Station 28+50 to Station 37+50 (P190301C)	LZ	Shread-Kuyrkendall	Install approximately 1,000 feet of sheet pile along the southeast-side of Engineers Canal.	6	Norco	3/25/2019	TBD	TBD	TBD	\$3,818,300	Design (On Hold)	Project on hold until further notice. Plans and Specifications are 95% complete and awaiting funding. Final Design. On hold.
Engineers Canal Bank Stabilization Phase IV: Station 37+50 to Station 46+73 (P190301D)	LZ	Shread-Kuyrkendall	Install approximately 923 feet of sheet pile along the southeast-side of Engineers Canal.	6	Norco	3/25/2019	TBD	TBD	TBD	\$3,524,300	Design (On Hold)	Project on hold until further notice. Plans and Specifications are 95% complete and awaiting funding. Final Design. On hold.
KCS Culverts Norco	TBD	TBD	Existing repair to the Jack & Bore crossing KCS Railroad	6	Norco	TBD	TBD	TBD	TBD	TBD	TBD	No update as of 9/26/2024. Public Works identified an issue with a collapsed culvert along the KCS Railway. Determining a path forward.

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Drainage

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Primrose Canal Cleaning and Improvements Phase 1A (Cousins Canal to Lagattuta Drive) (P210202)	AF	Fenstermaker	Install sheet pile wall along both banks of canal.	7	Mimosa	3/7/2022	6/2/2023	4/15/2024	3Q24	\$2,757,000	Construction	Contractor is working on the Punch List. Substantial Completion walk through was held. Omega was the low bidder with a bid of \$2,757,000. The bid results were protested by LMB Services on 8/16/2023. This protest failed.
Primrose Canal Cleaning and Improvements Phase 1B (Lagattuta Dr. to Lagattuta Pump Station) (P210202)	AF	Fenstermaker	Install sheet pile wall along both banks of canal.	7	Mimosa	3/7/2022	2Q24	4Q24	4Q25	\$1,000,000	Preliminary Design	No update as of 9/30/2024. Phase 1B permit completed. Project to follow Phase 1A construction. Funding is available. Engineer working on Final Design.
Primrose Canal Cleaning and Improvements Phase 2 & 5 (Phase 2- Lagattuta Pump Station to Mimosa Avenue) (Phase 5- Acadian Oaks Dr. to Blouin Canal) (P210202)	AF	Fenstermaker	Cleaning & Improvements to structures.	7	Mimosa	3/7/2022	TBD	TBD	TBD	\$600,000	Preliminary Design	No update as of 9/30/2024. Design on phase 2 & 5 to commence upon completion of Phases 1A and 1B design.
Primrose Canal Cleaning and Improvements Phase 3 (Mimosa Ave. to River Oaks Drive) (P210202)	AF	Fenstermaker	Install sheet pile wall along both banks of canal.	7	Mimosa	3/7/2022	TBD	TBD	TBD	\$800,000	Preliminary Design	No update as of 9/30/2024. Design on phase 3 to commence upon completion of Phases 1A and 1B design.
Primrose Canal Cleaning and Improvements Phase 4 (River Oaks Drive to Acadian Oaks Drive) (P210202)	AF	Fenstermaker	Install sheet pile wall along both banks of canal.	7	Mimosa	3/7/2022	TBD	TBD	TBD	\$1,600,000	Preliminary Design	No update as of 9/30/2024. Design on phase 4 to commence upon completion of Phases 1A and 1B design.
Kinler & Paul Frederick (Drainage Improvement) (P210704)	LZ	EJES	Installation of Cross Ditch Pipes at midblock points to transport water to Gassen Ditch	7	Luling	2/2/2022	TBD	TBD	TBD	\$2,500,000	On Hold	Acquisition of midblock Drainage Servitudes are being pursued. Property owner meeting was held on 9/2/024.

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Drainage

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
East Bank Master Drainage Plan (MDP) (P200601)	MB/AF LZ	Principal	Provide a Master Plan for the East Bank water sheds of St. Charles Parish.	1, 2, 3, 5 & 6	East Bank	7/15/2020	N/A	N/A	N/A	N/A	Planning	<p>Final Summary report was submitted on 9/24/2024. Project is complete.</p> <p>Project Manager is waiting on the Destrehan East and West Compilation report. Destrehan Plant and Plantation Business Center reports were submitted by Principal on 5/17/2024. PW is waiting on Destrehan West and Destrehan East reports from Principal. Amendment No.3 added Destrehan Plantation , Plantation Business Center, Destrehan West at Destrehan East Watersheds. Amendment #3 signed 7/16/2023. Final Reports were submitted for the Montz, Norco, New Sarpy, and Ormond Watersheds (December 2021). Final Reports were submitted for the St. Rose, Dianne Place, Bar None, Turtle Pond and Almedia Watersheds (March 2023). Final Reports were submitted for Destrehan Plantation, Plantation Business Center, Destrehan West and Destrehan East Watersheds (May 2024) Amendment No.1 added St Rose, Dianne Place, Bar None, Turtle Pond and Almedia Watersheds. Amendment No. 2 provided for more detailed analysis of the Ormond Watershed for the CN crossing.</p>
West Bank Master Drainage Plan (MDP) (P200602)	MB/AF	T-Baker Smith	Provide a Master Plan for the West Bank water sheds of St. Charles Parish.	1, 2, 4 & 7	West Bank	7/15/2020	N/A	N/A	N/A	N/A	Planning	<p>Project is complete.</p> <p>Engineer submitted Final MDP Report on 8/23/2024. Final Report were submitted for the Ama, Hahnville 1 and Hahnville 2 Watersheds (November 2021) Final Report was submitted for the Luling/Luling I-310 Watersheds (March 2023) Final reports was submitted for the Mimosa/Willowdale Watersheds (July 2023) Final Reports for the Des Allemands, Sunset, Paradis, Magnolia Ridge and Killona/Taft Watersheds (July 2024) Amendment No. 2 added Des Allemands, Sunset, Paradis and Killona, Taft Watersheds. Amendment No.1 added Luling/Luling I-310 and Mimosa/Willowdale Watersheds. Final reports for these watersheds were submitted on 3/7/2023.</p>

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed