

St. Charles Parish Capital Projects - Roadway

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
West Bank Multi-Use Path (P150301)	LZ	TBD	Construction of multi-use path on west bank levee from Elm St to the St John line.	1	Hahnville & Killona	TBD	TBD	TBD	TBD	\$1,583,000	Need to restart project	No update as of 9/30/2024. Major design impediment at Waterford 3. Project needs to be reinitiated following Corps cancellation of original contract. <i>*Grant Funding: LADOTD Transportation Alternatives Program</i>
Willowdale Boulevard Turn Lane at US 90 (P230804)	ZP	Digital	Installation of a right turn lane on Willowdale Boulevard at Hwy 90.	2	Luling	7/5/2022	1/12/2024	6/3/2024	3Q24	\$389,443	Construction	Substantial Completion filed 9/18/2024. Punch List has been issued to contractor. Guardrail, Asphalt and Striping have been completed as of 8/29/2024. A Substantial Completion walk through was held on 8/29/2024. Council approved Barriere's Construction contract on 5/6/2024. Barriere Construction Co. was the lowest bidder with a bid of \$389,442,70.
Texaco Road Survey Phase 1 (W.Heather Drive to North Lake) (P230601)	AF	TBD	Sheet pile along Texaco Road from W.Heather Drive to North Lake	2	Luling	TBD	TBD	TBD	TBD	TBD	Design	No update as of 9/30/2024. The Parish needs to decide on an Engineer to move forward with he project. Preliminary Survey completed 9/29/2023. Borings (Geotechnical) for the road are done and slope stability analysis for all phases. Project scope will be developed, and an Engineer will be assigned in 2024.
Texaco Road Survey Phase 2 (North Lake to Levee Road) (P230601)	AF	TBD	Sheet pile along Texaco Road from North Lake to the Cousins Pump Station	2	Luling	TBD	TBD	TBD	TBD	TBD	Conceptual	No update as of 9/30/2024. Project scope will be developed, and an Engineer will be assigned in 2024.
Willowdale Boulevard Overlay and Widening (E.Heather to US 90) (P160302-2)	ZP	TBD	Mill and overlay Willowdale Boulevard from East Heather to US 90.	2	Luling	N/A	N/A	TBD	TBD	TBD	Design	Public Works is working on Survey Contract. BFM submitted a survey proposal for this project on 5/27/2024. The Parish is reviewing the proposal.

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Roadway

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Des Allemands Boat Launch Phase 1 (P210705)	SS	Duplantis Design Group	Install Embankment and rock roadway along alignment to be used as haul route for Levee Lift	4	Des Allemands	9/27/2021	8/25/2023	3/11/2024	4Q24	\$3,708,751	Design	No update as of 9/30/2024. Issues with Temporary Canal Crossing delayed the project. Total Construction cost of the project is \$8,181,173 which includes the cost of the Levee Lift. The cost of the Roadway is estimated at \$3,708,751. Contractor and Levee District agreed to a negotiated Construction cost settlement. Road was added to the plans for the levee lift Construction Project. Will not include surcharge of roadway.
Des Allemands Boat Launch Phase 2 Pavement (P210705)	SS	Duplantis Design Group	Installation of permanent roadway.	4	Des Allemands	9/27/2021	TBD	TBD	TBD	TBD	On Hold	No update as of 9/30/2024. Project on hold pending Phase 1 completion and Levee Lift project.
Barber Road Phase 1- Wisner to the Canal Blvd. (P210702)	LZ	RCL	Road repair and installation of a bulkhead along canal	4	Paradis	10/29/2021	TBD	TBD	TBD	\$836,000	Design	No update as of 9/30/2024. Phase 1 will be constructed after Phase 2 construction is complete and when funding is identified.
Barber Road Phase 3- Louisiana to Gate (P210702)	LZ	RCL	Road repair and installation of a bulkhead along canal	4	Paradis	10/29/2021	TBD	TBD	TBD	\$1,890,000	Design	No update as of 9/30/2024. Phase 3 will be constructed after Phases 1&2 are constructed and when funding is identified.
Evangeline Roadway Widening at US 61	TBD	TBD	Widen roadway turnout on Evangeline Road at US 61	6	Montz	TBD	TBD	TBD	TBD	TBD	Preliminary	New Project. Scope is being developed.
Evangeline Road Elevations (P230201)	AF	TBD	Raise Evangeline Road from US 61 to KCS Railroad to eliminate cross street flooding and improve cross street damage.	6	Montz	2/24/2023	TBD	TBD	TBD	TBD	Conceptual Design	No update as of 9/30/2024.

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Roadway

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Preston Hallow (Panel Replacement)	LZ	TBD	Replace concrete panels on roadways within Preston Hallow.	6	St Rose	TBD	TBD	TBD	TBD	TBD	Selection	No update as of 9/30/2024. Project will require a grant or funding to start design Grants working to obtain funds
Lakewood Drive Rehabilitation (US-90 to Heather Dr.) (P190201)	LZ	Shread-Kuyrdendall	Reconstruction Lakewood Dr from Hwy 90 to Heather Dr.	2/7	Luling	9/1/2019	4/5/2022	5/25/2023	4*	\$5,979,592	Construction	Public Works is waiting on estimate from contractor for Hwy 90/Lakewood Traffic Signals. Meeting held on 8/15/2024 to discuss traffic signals. LDOTD has provided the design of the Lakewood-Hwy 90 signal. The roadwork has been completed. Final closeout of project will be after LDOTD completes signal work at the intersection of US 90 and Lakewood Dr. Final walk through was held on 2/23/2024. \$1.3 Million of Covid >200k funding (100% Federal) will be applied to this project. *Grants Funding: Covid > 200k (1.3M) STG Funds (80/20) split.
LA 52 Project (Blueberry Hill to Angus Dr.) Phase 1 (P140201) (H.013494)	LZ	Evans-Graves	Reconstruct Highway 52 including road, stormwater and sidewalk improvements.	7	Boutte	8/4/2017	9/1/2022	7/31/2023	4Q24	\$10,954,325	Construction	Contractor has finished the Drainage Pipe Installation. They are now working on sidewalks and asphalt pavement. Drain line being installed on West side of Paul Maillard. Removal of failed pavement sections on West side of roadway has begun. Corbit Hollier will be the new contact for DOTD. Revised Cooperative Endeavor Agreement (CEA) (Supplemental Agreement No. 1) to add Utility cost share to agreement has been approved by resolution at 12/5/2022 Council Meeting. *Grant Funding: (State Project # 013494)

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Roadway

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Kinler & Paul Frederick (Roadway Rehabilitation) (P210704)	LZ	EJES	Full replacement of roadway and drainage improvements.	7	Luling	2/2/2022	2Q24	3Q24	2Q25	TDB	Design	<p>A meeting with property owners was held on 9/3/2024 to discuss drainage servitudes for mid-block drainage.</p> <p>SCP is working on Servitude Acquisition before moving forward. Property surveys for drainage servitudes have been completed. Project is on hold pending Acquisition of Servitudes for drainage. The proposed locations for the Required Drainage Servitudes have been identified.</p> <p><i>*Grant Funding: State Capital Outlay Program.</i></p>
LA 52 Project (Blueberry Hill to US 90) Phase 2 (P140201) (H.013494)	LZ/ZP	Evans-Graves	Reconstruct Highway 52 including road, stormwater and sidewalk improvements.	7	Boutte	8/4/2017	2/27/2023	TBD	TBD	TBD	Design	<p>Kickoff Meeting for Stage Zero is scheduled for 10/2/2024.</p> <p>Contract for this phase was introduced to the Council at the 6/3/2024 Council Meeting. Original Stage 0 is still valid for this section. A new Corporative Endeavor (CE) agreement will be required. Verbal permission to start work given by the administration. Engineer is developing a proposal for the work.</p> <p><i>*Grant Funding: (State Project # 013494)</i></p>
LA 52 Project (LA18 to Angus) Phase 3 (P140201) (H.013494)	LZ	TBD	Reconstruct Highway 52 including road, stormwater and sidewalk improvements.	7	Boutte	8/4/2017	2/27/2023	TBD	TBD	TBD	On Hold	<p>Project on hold until further notice.</p> <p>Engineer not authorized to begin design on this phase.</p> <p><i>*Grant Funding: (State Project # 013494)</i></p>
Lakewood Rehabilitation (Heather Dr. to Gregory Dr.) (P190201)	LZ	Shread-Kuyrdendall	Replace concrete panels.	7	Luling	1/11/2021	2Q23	TBD	TBD	TBD	On Hold	<p>No update as of 9/30/2024.</p> <p>Project on hold until Lakewood Drive Rehabilitation (US-90 to Heather Dr.) is complete. Preliminary Design of project is complete.</p>

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Roadway

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Dog Park and Deputy Watson Drive Extension (P190102 road only)	ZP	Civil and Environmental Consulting Engineers	Extension of road to connect to Ashton Plantation Boulevard. New dog park.	7	Luling	4/16/2019	1Q24	TBD	TBD	\$1,066,200	Final Design	<p>Public Works received comments from DOTD on 9/20/2024.</p> <p>JUA Agreement has been signed 8/6/2024. Civil and Environmental Consulting Engineer are working on Electrical plans being certified. Joint Use Agreement (JUA) between the State and the Parish was approved at the 6/3/2024 Council Meeting. Project plans for roadway have been submitted to DOTD for review. Final Plans and Specifications will be ready for bidding in May/June 2024.</p>
Judge Edward Dufresne Parkway Extension (P210706)	MB	CSRS	Extend Dufresne Parkway to LA 3127.	7	Luling	9/3/2021	TBD	TBD	TBD	TBD	On Hold	<p>Project on hold until further notice.</p> <p><i>*Grant Funding: Economic Development Disaster Recovery</i></p>
Asphalt Pavement Permanent Coring Program 2022/2023 (P220502)	ZP	Terracon	Yearly project to core roadways throughout the Parish.	All	Parish wide	7/1/2022	N/A	1/26/2023	4Q23	\$60,000	In Progress	<p>Coring for Task Order completed 8/28/2024.</p> <p>T.O. #1 completed Mid January. T.O. #2 issued. Task Order #3 issued 8/12/2024 to core limestone streets. Terracon received the permit from the Levee District to complete the remaining 12 cores. Terracon is working on coring outside 1,500' of levee due to level of Mississippi River.</p>
Concrete Street Maintenance 2023-2024 (P230803)	ZP	Digital	Repair concrete roads parish wide	All	Parish wide	—	4/29/2024	3Q24	1Q25	\$1,800,000	Bidding	<p>Contractor started project on 9/13/2024.</p> <p>Notice To Proceed issued 8/22/2024. Project was bid on 6/11/2024. Kass Bros was the Low Bidder with a bid of \$914,593.10 for the Base Bid and Alternate No.1 Concrete coring's for roadways have been completed. Added to Digitals contract with Amendment No.1 to the contract for the Asphalt Maintenance 2022/2023 (P220501)</p>

Red- New Comments
 Black- Old Comments
 Blue- Grant Type

Advertising or Under Construction

Recently Completed

St. Charles Parish Capital Projects - Roadway

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Asphalt Pavement Maintenance 2024	ZP	Terracon	Yearly project to patch, mill, and overlay various streets in the Parish.	All	Parish wide	—	N/A	TBD	TBD	TBD	In Progress	<p>Project Manager finalized street selection 8/19/2024.</p> <p>Roadway Assessment manuals are complete. PW is reviewing manuals and will be selecting streets for the upcoming Maintenance Project. Project Manager has reached out to Council Members to request recommendations for street to be included in program.</p>

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed