

St. Charles Parish Capital Projects - Wastewater

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Alpha Dr. Force Main Relocation (S190501)	LZ	Joey Murray and Shread-Kuyrkendall & Associates	Relocation of a force main to Parish servitude and potential lift station upgrades.	2	Destrehan	TBD	TBD	TBD	TBD	\$250,000	On hold due to legal issues	Project on hold until further notice. Project is being evaluated to determine path forward.
Wildcat Lane (S211203)	DD	Stuart Consulting Group	Convert dry pit to submersible station	3	Destrehan	2/15/2022	1Q23	TBD	TBD	\$200,000	Construction	No update as of 9/30/2024. Construction is 35% complete. IMC is the apparent low bidder with a bid of \$1.5 Million divided between Clayton Lift Station, East St. Lift Station and Wildcat Lane. Contracts Books approved at the 11/20/2023 Council Meeting. Priority 1 from the Hahnville 2 watershed in the 2020 Westbank Master Drainage Plan.
Norco Force Main Transfer Station (S211101)	DD	Kyle Associates	New booster station	3	Norco	1/31/2022	1Q23	2Q23	TBD	\$2,600,000	90% Design	No update as of 9/30/2024. Finalizing plans to bid. Adding new lift station. *Grant Funding: American Cares Act- year 1.
Kinler Lift Station Rehab (S220801)	DD	Fairway	To rehab existing Lift Station	4	Luling	11/4/2022	TBD	TBD	TBD	\$400,000	100% Design	No update as of 9/30/2024. Project Manager is waiting on Property Acquisition to move forward. Legal ordered abstracts on 7/10/2023.
Luling Pond Effluent Pump (S211204)	AF	McKim & Creed	Design and install effluent pump station.	4	Luling	5/2/2022	4Q23	TBD	TBD	\$1,000,000	Preliminary Design	No update as of 9/30/2024. PM to follow up with Engineer. Meeting held on 1/31/2024 for Preliminary Design. Geotechnical & Survey sent to the Engineer on 12/18/2023. Project Manager gave authorization to move forward with Design. Engineer will move forward with design. Survey and Geotechnical will be completed by the end of October. Adding new discharge and UV station at Luling Pond.

Red- New Comments
Black- Old Comments
Blue- Grant Type
9/30/2024

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Wastewater

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks <i>* See Grants Tab for more details</i>
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Destrehan Wastewater Treatment Plant (S211202)	AF	Meyer Engineers	Repair Aeration basins damaged during ID	5	St. Rose	TBD	TBD	TBD	TBD	\$5,000,000	100% Design	<p>No update as of 9/30/2024.</p> <p>Project to be bid 8/13/2024. Project Manager is waiting on LDEQ comments. Project Manager received final Plans and Specs on 3/11/24. Legal is reviewing. Meeting to finalize project being held on 12/6/2023. Working on signed contract for design.</p> <p>*Grant Funding: Applying to FEMA Public Assistance Program and the State's Ida Recovery Program</p>
St. Rose Force Main (S150301B)	LZ	Oscar Boudreaux, PE	Installation of force main from Charlestown to Rue Landry lift station.	5	St. Rose	4/24/2015	1Q24	TBD	TBD	\$550,000	Conceptual Design	<p>No update as of 9/30/2024.</p> <p>Project Manager is waiting on Construction Plans for project. Servitudes being acquired through Civix. Phase 2 of sewer study is looking closely at the area before Final Design.</p>
Turtle Pond Lift Station	DD/LZ	TBD	10" force mains from Turtle Pond to plant and upgrade pumps.	5	St. Rose	TBD	TBD	TBD	TBD	\$3,000,000	TBD	<p>No update as of 9/30/2024.</p> <p>Waiting on Design Proposal from the Engineer. +M15 additional surveying identified and working on survey The Consultant is working on conceptual design and baseline study.</p> <p>*Grant Funding: Applying for Capital Outlay funding.</p>
River Oaks Lift Station Replacement (S230501)	AF	Fairway Consulting and Engineering, LLC	To rehab existing Lift Station	5	St. Rose	6/26/2023	TBD	TBD	TBD	\$400,000	90% Design	<p>No update as of 9/30/2024.</p> <p>Project Manager submitted Plans and Specs to LDEQ for review. Received final permit on 3/26/2024. Utility relocation needed.</p>

Red- New Comments
Black- Old Comments
Blue- Grant Type
9/30/2024

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Wastewater

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks <i>* See Grants Tab for more details</i>
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
East St. Lift Station (S211203)	AF	Stuart Consulting Group	Convert dry pit to submersible station.	6	Norco	1/24/2022	1Q23	TBD	4Q24	\$200,000	Construction	<p>No update as of 9/30/2024.</p> <p>Construction is 35% complete. Project Manager to send out NTP February/early March. Contracts books signed by the Parish President on 12/14/2023. Material NTP issued on 12/20/2023. Pre Construction meeting to be scheduled in January. IMC is the apparent low bidder with a bid of \$1.5 Million divided between Clayton Lift Station, East St. Lift Station and Wildcat Lane. Contracts Books approved at the 11/20/2023 Council Meeting. Pre-Bid scheduled on 10/3/2023. Bid opening scheduled for 10/10/2023.</p> <p>*Grant Funding: EPA/LPBF Grant (Design). American Cares Act-year 2 (Construction)</p>
Clayton Lift Station (S211203)	DD	Stuart Consulting Group	Convert dry pit to submersible station	6	Norco	1/24/2022	1Q23	TBD	4Q24	\$200,000	Construction	<p>No update as of 9/30/2024.</p> <p>Construction is 35% complete. IMC is the apparent low bidder with a bid of \$1.5 Million divided between Clayton Lift Station, East St. Lift Station and Wildcat Lane. Contracts Books approved at the 11/20/2023 Council Meeting. Pre-Bid scheduled on 10/3/2023. Bid opening scheduled for 10/10/2023.</p> <p>*Grant Funding: EPA/LPBF Grant (Design). American Cares Act-year 2 (Construction)</p>
Montz/Norco Phase 2 (P190802)	LZ	Shred - Kuyrkendall & Associates	Upgrades to the lift stations to improve capacity.	6	Montz/Norco	10/14/2017	1Q24	2Q23	TBD	\$1,600,000	100% Design	<p>Waiting for ownership confirmation. PW waiting on slope analysis to move forward.</p> <p>Project Manager obtaining permits. DNR cleared their review on 12/20/2023. LDH responded. The Corps wants a Levee Study. Project Manager is working on obtaining permits. Design completed per loan Requirements. Funding to come from Revolving Loan Fund for construction.</p>

Red- New Comments
 Black- Old Comments
 Blue- Grant Type
 9/30/2024

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Wastewater

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks <i>* See Grants Tab for more details</i>
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Antoine Force Main	DD	TBD	10" from Antoine to Ashton Lift Station Force Main.	2, 7	Luling	TBD	TBD	TBD	TBD	\$250,000	TBD	No update as of 9/30/2024. Project on hold till further notice. Upsize the force mains between Antoine and Ashton lift station.
Lakewood School Lift Station	DD	TBD	Upgrade lift station.	7	Luling	TBD	TBD	TBD	TBD	\$450,000	TBD	No update as of 9/30/2024. Phase 3 will be bid following the completion of Phase 2 and when funding is identified.
George Cousins Force Main (S210302)	DD	Hartman Engineering	Relocate (5) force mains for T-Wall project.	7	Boutte	TBD	TBD	TBD	TBD	\$2,000,000	TBD	Project on hold till further notice. Proposal sent from HEI for Preliminary Design. Conceptual Design is complete. Working on relocation plan with CPRA and Corp.
Pipe Lining	DD	TBD	Line old pipes in the collection system that has been identified with significant I&I.	PW	Parish wide	TBD	TBD	3/1/2022	TBD	\$3,000,000	P.O. Issued	No update as of 9/30/2024. Completed 12/20/2023. Processing the last invoice. Meeting scheduled with BLD will be held in the next 2 weeks. Crews working on Barton and Gassen. Line pipes with significant I & I throughout the Parish. Construction to begin at the end of 2022 using existing BLD contract. *Grant Funding: American Cares Act-year 2 (Construction)

Red- New Comments
Black- Old Comments
Blue- Grant Type
9/30/2024

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Wastewater

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks <i>* See Grants Tab for more details</i>
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Generators	DD	TBD	Install KW Generators with transfer switches.	PW	Parish wide	TBD	TBD	TBD	TBD	\$1,525,000	Order in progress	<p>No update as of 9/30/2024.</p> <p>Project Manager seeking prices to finish setting up the remained generators. Building racks for control panels are being done in house. 16 out of the 17 generators are set in place. Transfer switches are arriving periodically and are being installed separately when received. 750 KW - Boutte Booster 500 KW - Norco LS 400 KW - 3127 Booster, CC1 LS, Primrose LS 200 KW - St John LS 150 KW- Paradis LS, Rue Landry LS, Boutte Bank LS 150 KW- Snowball LS, Ama LS, JB Green LS, Beau Pre LS 150 KW- Montz Booster LS, Turtle Pond LS, Lincoln/Sycamore LS 100 KW - Houmas LS</p> <p><i>*Grant Funding: American Cares Act-year 2.</i></p>
Fairfield Plantation (Private)	DD	TBD	Line old pipes in the collection system that has been identified with significate I&I.	TBD	TBD	TBD	TBD	TBD	TBD	\$850,000	TBD	<p>Project on hold until further notice.</p> <p>Upgrade Lift Station, problems are ongoing. Line pipes with significate I & I within the subdivision. Fairfield Plantation is a private system. The Parish is working with the subdivision to identify a grant that can help with repairs.</p>

Red- New Comments
Black- Old Comments
Blue- Grant Type
 9/30/2024

 Advertising or Under Construction

 Recently Completed